

**Kentuckiana Regional Planning & Development Agency (KIPDA)
The Louisville (KY-IN) Metropolitan Planning Organization**

American Recovery & Reinvestment Act (Recovery Act) Transportation Project Progress Form

Note: Information from this form will be made available in part or in whole to the Transportation Policy Committee and to the public.

Today's Date:

PROJECT INFORMATION

KIPDA ID Number: 1186 Federal Aid Project Number: State ID Number:
TIP Amendment/Administrative Modification Number:
Project Name: Bicycle & Pedestrian Improvements along selected corridors.
Project Description: Bicycle/pedestrian facility improvements along Taylorsville Road and S. 3rd St./Southern Parkway/New Cut Rd.
Project Sponsor: Louisville Metro Government **DUNS Number:**
Total Project Cost (Plan Cost): \$240,000
Amount of Recovery Act funds programmed for this project: \$82,500
Project Location (City, County, Region, etc.): Louisville Metro, Jefferson County, KY.

JOB & ECONOMICALLY DISTRESSED AREA INFORMATION

-
1. Number of Jobs **sustained** directly attributable to this project:
 2. Number of Jobs **created** directly attributable to this project:
 3. Total job hours created and/or sustained directly attributable to this project:
 4. Total payroll of job hours created and/or sustained by this project:
 5. Is this project in an Economically Distressed Area (as defined by section 301 of the Public Works and Economic Development Act of 1965, as amended (42 U.S.C. 3161)? In the Louisville (KY-IN) Metropolitan Planning Area, the only area that meets this description is Bullitt County, Kentucky (http://hepgis.fhwa.dot.gov/hepgis_v2/GeneralInfo/Map.aspx). (YES or NO) No.

PROJECT PROGRESS

-
6. Has a Project Manager been identified for this project? (YES or NO) Yes.
 - a. If YES to above question, Project Manager's name: Dirk L. Gowin, PE, PLS
 - b. Contact Information for Project Manager (email address & phone number): dirk.gowin@louisvilleky.gov; 502.574.5925.

DESIGN

-
7. Has the Plan, Specifications, and Estimates (PS&E) been reviewed by the State? (YES or NO or N/A) No.
 - a. If NO, have the PS&E documents been submitted to the State? (YES or NO or N/A) **Plans and estimate submitted. Standard specifications being evaluated.**
 - b. IF NO to the above question, when is it anticipated the documents will be submitted? (Provide a date) **June 2009.**

ENVIRONMENTAL

-
8. Has the project received an Environmental Certification letter from the State? (YES or NO or N/A) No.
 - a. If YES, when: (Provide a date)
 9. If NO, have the documents required for an environmental review been submitted to the State? (YES or NO or N/A) No.
 - b. IF NO to the above question, when will the documents be submitted? (Provide a date) Requested from KYTC.

RIGHT OF WAY

-
10. Has the project received a Notice to Proceed from the State for ROW appraisal & purchase? (YES or NO or N/A) N/A.
 11. Has a ROW clearance letter for this project been submitted to the State? (YES or NO or N/A) N/A.
 12. Has this project received a ROW certification letter from the state? (YES or NO or N/A) N/A.

PERMITTING

13. Has this project received the necessary permitting from KYTC and/or INDOT as well as any other applicable agencies? (YES or NO or N/A) No.
- If NO, when is it expected that the permit or permits will be acquired? (Provide a date) May 2009.
 - What permits are required for this project? Please list all those that are applicable. Encroachment permit.

FUNDING & FEDERAL OBLIGATION

14. Have the Recovery Act funds been Federally Authorized (obligated) for this project? (YES or NO) No.
- If YES, when (Provide a date):
 - If NO, then when is it anticipated that those funds will be authorized? (Provide a date) July 2009.
15. Has the project received a Notice to Proceed for construction/purchase from the State? (YES or NO) No.
- If YES, when (Provide a date):

CONSTRUCTION

16. Has the project been put out for bid? (YES or NO) No.
- If YES, when (Provide a date):
 - If NO, when is it anticipated to go to bid? July 2009.
17. What is the letting/purchase date for this project? August 2009.
18. Name of the contracting firm/vendor for the project?
19. The bid amount for the project:
20. Anticipated/actual completion date for the project:
- Construction Status (% Complete):
 - Contract Cost Status (% Expended):
21. Actual final cost of the project:

ADMINISTRATIVE INFORMATION

Name of person completing this form: Dirk L. Gowin, PE, PLS

Email address of person completing this form: dirk.gowin@louisvilleky.gov

Mailing address of person completing this form: Louisville Metro Public Works; 444 S. 5th St.; 4th Flr.; Louisville, KY 40202

Telephone Number of person completing this form: 502.574.5925.

ADDITIONAL INFORMATION

Is there any additional information that needs to be included concerning this project?

- No update.

Do not write below this line – for KIPDA staff use only.

Staff Notes:

TPC Comments: