

**Kentuckiana Regional Planning & Development Agency (KIPDA)  
The Louisville (KY-IN) Metropolitan Planning Organization**

**American Recovery & Reinvestment Act (Recovery Act) Transportation Project Progress Form**

Note: Information from this form will be made available in part or in whole to the Transportation Policy Committee and to the public.

Today's Date: 1/05/2010

**PROJECT INFORMATION**

---

KIPDA ID Number: 1642 Federal Aid Project Number: State ID Number:

TIP Amendment/Administrative Modification Number:

Project Name: New Sidewalk Construction

Project Description: Installation of ADA compliant sidewalks

Project Sponsor: Louisville Metro Government

DUNS Number: 112110577

Total Project Cost (Plan Cost): \$4,950,000

Amount of Recovery Act funds programmed for this project: \$4,950,000

Project Location (City, County, Region, etc.): Louisville, Jefferson County

**JOB & ECONOMICALLY DISTRESSED AREA INFORMATION**

---

1. Number of Jobs **sustained** directly attributable to this project:
2. Number of Jobs **created** directly attributable to this project:
3. Total job hours created and/or sustained directly attributable to this project:
4. Total payroll of job hours created and/or sustained by this project:
5. Is this project in an Economically Distressed Area (as defined by section 301 of the Public Works and Economic Development Act of 1965, as amended (42 U.S.C. 3161)? In the Louisville (KY-IN) Metropolitan Planning Area, the only area that meets this description is Bullitt County, Kentucky ([http://hepgis.fhwa.dot.gov/hepgis\\_v2/GeneralInfo/Map.aspx](http://hepgis.fhwa.dot.gov/hepgis_v2/GeneralInfo/Map.aspx)). (YES or NO)

**PROJECT PROGRESS**

---

6. Has a Project Manager been identified for this project? (YES)
  - a. If YES to above question, Project Manager's name: Jeremy Raney
  - b. Contact Information for Project Manager (email address & phone number):  
Email: [Jeremy.raney@louisvilleky.gov](mailto:Jeremy.raney@louisvilleky.gov) Phone: (502) 574-6785

**DESIGN**

---

7. Has the Plan, Specifications, and Estimates (PS&E) been reviewed by the State? YES
  - a. If NO, have the PS&E documents been submitted to the State? YES
  - b. IF NO to the above question, when is it anticipated the documents will be submitted?

**ENVIRONMENTAL**

---

8. Has the project received an Environmental Certification letter from the State? No
  - a. If YES, when:
  - b. If NO, have the documents required for an environmental review been submitted to the State? YES
  - c. IF NO to the above question, when will the documents be submitted?

**RIGHT OF WAY**

---

9. Has the project received a Notice to Proceed from the State for ROW appraisal & purchase? NO
  10. Has a ROW clearance letter for this project been submitted to the State? YES
  11. Has this project received a ROW certification letter from the state? NO, metro has submitted letter
-

**PERMITTING**

---

12. Has this project received the necessary permitting from KYTC and/or INDOT as well as any other applicable agencies? (NO)
  - a. If NO, when is it expected that the permit or permits will be acquired? October 2009
  - b. What permits are required for this project? Please list all those that are applicable. Encroachment permit (KYTC)

**FUNDING & FEDERAL OBLIGATION**

---

13. Have the Recovery Act funds been Federally Authorized (obligated) for this project? (NO)
  - a. If YES, when (Provide a date):
  - b. If NO, then when is it anticipated that those funds will be authorized? February 2010
14. Has the project received a Notice to Proceed for construction/purchase from the State? NO
  - a. If YES, when (Provide a date):

**CONSTRUCTION**

---

15. Has the project been put out for bid? NO
  - a. If YES, when (Provide a date):
  - b. If NO, when is it anticipated to go to bid? March 2010
16. What is the letting/purchase date for this project? Unavailable at this time
17. Name of the contracting firm/vendor for the project? Unavailable at this time
18. The bid amount for the project: Unavailable at this time
19. Anticipated/actual completion date for the project: Unavailable at this time
  - a. Construction Status (% Complete):
  - b. Contract Cost Status (% Expended):
20. Actual final cost of the project: Unavailable at this time

**ADMINISTRATIVE INFORMATION**

---

Name of person completing this form: Jeremy Raney  
Email address of person completing this form: Jeremy.raney@louisvilleky.gov  
Mailing address of person completing this form: 444 S. 5<sup>th</sup> Street Suite 400, Louisville KY 40202  
Telephone Number of person completing this form: (502)574-6785

**ADDITIONAL INFORMATION**

---

Is there any additional information that needs to be included concerning this project?

Do not write below this line – for KIPDA staff use only.

---

Staff Notes:

TPC Comments: