

**Kentuckiana Regional Planning & Development Agency (KIPDA)
The Louisville (KY-IN) Metropolitan Planning Organization**

American Recovery & Reinvestment Act (Recovery Act) Transportation Project Progress Form

Note: Information from this form will be made available in part or in whole to the Transportation Policy Committee and to the public.

Today's Date: 5-29-09

PROJECT INFORMATION

KIPDA ID Number: 1656 Federal Aid Project Number: not yet assigned State ID Number: 0900702

TIP Amendment/Administrative Modification Number: Administrative modification #13a, 2/26/09

Project Name: Charlestown Inner City, Multi-modal facility

Project Description: Sidewalk improvements along SR 3, including benches, trash receptacles and lighting.

Project Sponsor: City of Charlestown DUNS Number: 961164506

Total Project Cost (Plan Cost): \$1,000,000

Amount of Recovery Act funds programmed for this project: \$1,000,000

Project Location (City, County, Region, etc.): Charlestown, Clark County Indiana

JOB & ECONOMICALLY DISTRESSED AREA INFORMATION

1. Number of Jobs **sustained** directly attributable to this project: 8
2. Number of Jobs **created** directly attributable to this project: 8
3. Total job hours created and/or sustained directly attributable to this project: 5,280
4. Total payroll of job hours created and/or sustained by this project: \$158,400
5. Is this project in an Economically Distressed Area (as defined by section 301 of the Public Works and Economic Development Act of 1965, as amended (42 U.S.C. 3161)? In the Louisville (KY-IN) Metropolitan Planning Area, the only area that meets this description is Bullitt County, Kentucky (http://hepgis.fhwa.dot.gov/hepgis_v2/GeneralInfo/Map.aspx). No

PROJECT PROGRESS

6. Has a Project Manager been identified for this project? Yes
 - a. If YES to above question, Project Manager's name: Randy Hancock
 - b. Contact Information for Project Manager (email address & phone number): rhancock@hwcengineering.com
812-752-0914, ext. 301

DESIGN

7. Has the Plan, Specifications, and Estimates (PS&E) been reviewed by the State? No
 - a. If NO, have the PS&E documents been submitted to the State? Yes
 - b. IF NO to the above question, when is it anticipated the documents will be submitted? Submitted 5-28-09

ENVIRONMENTAL

8. Has the project received an Environmental Certification letter from the State? Yes
 - a. If YES, when: 4-27-09
 - b. If NO, have the documents required for an environmental review been submitted to the State? N/A
 - c. IF NO to the above question, when will the documents be submitted?

RIGHT OF WAY

9. Has the project received a Notice to Proceed from the State for ROW appraisal & purchase? N/A
 10. Has a ROW clearance letter for this project been submitted to the State? No
 11. Has this project received a ROW certification letter from the state? No
-

PERMITTING

12. Has this project received the necessary permitting from KYTC and/or INDOT as well as any other applicable agencies? No
- a. If NO, when is it expected that the permit or permits will be acquired? August 2009
 - b. What permits are required for this project? Please list all those that are applicable. Indiana Rule 5.

FUNDING & FEDERAL OBLIGATION

13. Have the Recovery Act funds been Federally Authorized (obligated) for this project? Yes
- a. If YES, when: 2-26-09
 - b. If NO, then when is it anticipated that those funds will be authorized?
14. Has the project received a Notice to Proceed for construction/purchase from the State? NO
- a. If YES, when:

CONSTRUCTION

15. Has the project been put out for bid? No
- a. If YES, when :
 - b. If NO, when is it anticipated to go to bid? Late fall 2009 or early spring 2010
16. What is the letting/purchase date for this project? Not yet assigned by INDOT
17. Name of the contracting firm/vendor for the project? INDOT
18. The bid amount for the project: Estimated at \$914,000
19. Anticipated/actual completion date for the project: Summer 2010
- a. Construction Status (% Complete): 0%
 - b. Contract Cost Status (% Expended):0%
20. Actual final cost of the project: \$1,000,000

ADMINISTRATIVE INFORMATION

Name of person completing this form: Randy Hancock
Email address of person completing this form: rhancock@hwcengineering.com
Mailing address of person completing this form: 792 White Street Scottsburg, IN 47170
Telephone Number of person completing this form: 812-752-0914, ext. 301

ADDITIONAL INFORMATION

Is there any additional information that needs to be included concerning this project?

Design Hearing review plans were posted to the INDOT ERMS website on May 28, 2009. We expect to conduct a field walk thru in late June/early July. Plan development is approximately 60% complete at this time. No additional right of way will be required for the project.

Do not write below this line – for KIPDA staff use only.

Staff Notes:

TPC Comments: