

**Kentuckiana Regional Planning & Development Agency (KIPDA)  
The Louisville (KY-IN) Metropolitan Planning Organization**

**American Recovery & Reinvestment Act (Recovery Act) Transportation Project Progress Form**

Note: Information from this form will be made available in part or in whole to the Transportation Policy Committee and to the public.

Today's Date: June 8, 2009

**PROJECT INFORMATION**

---

KIPDA ID Number: 1651                      Federal Aid Project Number:                      State ID Number:  
TIP Amendment/Administrative Modification Number:  
Project Name: KY 146/KY 22 Sidewalks (Crestwood)  
Project Description: Install sidewalks in two locations in Crestwood  
Project Sponsor: Oldham County                      DUNS Number: 07-1319792  
Total Project Cost (Plan Cost): \$82,500  
Amount of Recovery Act funds programmed for this project: \$82,500  
Project Location (City, County, Region, etc.): Crestwood

**JOB & ECONOMICALLY DISTRESSED AREA INFORMATION**

---

1. Number of Jobs **sustained** directly attributable to this project:
2. Number of Jobs **created** directly attributable to this project:
3. Total job hours created and/or sustained directly attributable to this project:
4. Total payroll of job hours created and/or sustained by this project:
5. Is this project in an Economically Distressed Area (as defined by section 301 of the Public Works and Economic Development Act of 1965, as amended (42 U.S.C. 3161)? In the Louisville (KY-IN) Metropolitan Planning Area, the only area that meets this description is Bullitt County, Kentucky ([http://hepgis.fhwa.dot.gov/hepgis\\_v2/GeneralInfo/Map.aspx](http://hepgis.fhwa.dot.gov/hepgis_v2/GeneralInfo/Map.aspx)). NO

**PROJECT PROGRESS**

---

6. Has a Project Manager been identified for this project? YES
  - a. If YES to above question, Project Manager's name: Belinda Dimas
  - b. Contact Information for Project Manager (email address & phone number):  
Belinda Dimas: [bdimas@oldhamcounty.net](mailto:bdimas@oldhamcounty.net) 502-222-1476  
Secondary Contact: Louise Allen: [lallen@oldhamcounty.net](mailto:lallen@oldhamcounty.net) 502-222-1476

**DESIGN**

---

7. Has the Plan, Specifications, and Estimates (PS&E) been reviewed by the State? YES
  - a. If NO, have the PS&E documents been submitted to the State?
  - b. IF NO to the above question, when is it anticipated the documents will be submitted?

**ENVIRONMENTAL**

---

8. Has the project received an Environmental Certification letter from the State? YES
  - a. If YES, when: 11/26/08
  - b. If NO, have the documents required for an environmental review been submitted to the State?
  - c. IF NO to the above question, when will the documents be submitted?

**RIGHT OF WAY**

---

9. Has the project received a Notice to Proceed from the State for ROW appraisal & purchase? NA
10. Has a ROW clearance letter for this project been submitted to the State? NO
11. Has this project received a ROW certification letter from the state? YES  
Per Tom Hall, ROW certification completed on 4/21/09

**PERMITTING**

---

12. Has this project received the necessary permitting from KYTC and/or INDOT as well as any other applicable agencies? NO
- If NO, when is it expected that the permit or permits will be acquired?  
KYTC Encroachment Permit applied for on 4/17/09
  - What permits are required for this project? Please list all those that are applicable.  
ROW Encroachment Permit

**FUNDING & FEDERAL OBLIGATION**

---

13. Have the Recovery Act funds been Federally Authorized (obligated) for this project? NO
- If YES, when (Provide a date):
  - If NO, then when is it anticipated that those funds will be authorized? August 2009
  - Has the project received a Notice to Proceed for construction/purchase from the State? NO
  - If YES, when (Provide a date):

**CONSTRUCTION**

---

14. Has the project been put out for bid? NO
- If YES, when (Provide a date):
  - If NO, when is it anticipated to go to bid?
15. What is the letting/purchase date for this project?
16. Name of the contracting firm/vendor for the project?
17. The bid amount for the project:
18. Anticipated/actual completion date for the project:
- Construction Status (% Complete):
  - Contract Cost Status (% Expended):
19. Actual final cost of the project:

**ADMINISTRATIVE INFORMATION**

---

Name of person completing this form: Belinda Dimas

Email address of person completing this form: bdimas@oldhamcounty.net

Mailing address of person completing this form: 100 West Jefferson Street, Suite 3 LaGrange, KY 40031

Telephone Number of person completing this form: 502-222-1476

**ADDITIONAL INFORMATION**

---

Is there any additional information that needs to be included concerning this project?

- The project will be put out to bid as soon as funds are authorized by the state.
- The State ID number will be issued when funding is assigned.
- Executed 1511 certificate submitted to KYTC
- Certificate demonstrating attendance at mandatory KYTC training has been submitted to Tom Hall

Do not write below this line – for KIPDA staff use only.

---

Staff Notes:

TPC Comments: